



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2022



Provincial Government of Tarlac

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status			No. of Extension any
					% of COMPLETION	% of COLLECTION	Total Cost Incurred to Date	
Rehabilitation of Road to Gawad Kalinga, Sapang Maragul Provincial Road	Sapang Maragul, Tarlac City	34,999,999.00	11/09/2021	05/04/22	93.8988%	71.45%	25,000,936.69	
TOTAL		34,999,999.00					25,000,936.69	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


NOEL E. DE GUZMAN
ACTING BUDGET OFFICER


CRISTINA R. ESPINOSA
ACTING PROVINCIAL ACCOUNTANT


GOV. SUSANA A. YAP
LOCAL CHIEF EXECUTIVE




CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1st QUARTER, CY 2022





Provincial Government of Tarlac

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status			No. of Extensions, if any	Remarks
					% of COMPLETION	% of COLLECTION	Total Cost Incurred to Date		
Rehabilitation of Road to Gawad Kalinga, Sapang Maragul Provincial Road	Sapang Maragul, Tarlac City	34,999,999.00	11/09/2021	05/04/22	87.20%	71.45%	25,000,936.69		On-Going
TOTAL		34,999,999.00					25,000,936.69		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


NOEL E. DE GUZMAN
ACTING BUDGET OFFICER


CRISTINA R. ESPINOSA
ACTING PROVINCIAL ACCOUNTANT


GOV. SUSANA A. YAP
LOCAL CHIEF EXECUTIVE